



Alaska's In-State Gas Pipeline

September 30, 2013

Members of the Alaska State Legislature
Alaska State Capitol
Juneau, AK 99801

Subject: August 2013 **ASAP** Progress Report

Dear Members of the Alaska Legislature:

The following monthly Alaska Stand Alone Pipeline (**ASAP**) Project activity report is provided for the month of August.

Project Management

CH2M Hill representatives presented to AGDC team leaders during a welcoming meeting. CH2M Hill was chosen as the Program Management Contractor for the ASAP Project. As a global leader in consulting, design, design-build, operations, and program management, CH2M HILL has over 40 years of oil and gas experience.

Commercial

The Commercial Team completed the RFP process and selected the firm of Jones Day to provide legal services for the ASAP Open Season.

Engineering

Borehole work continued along route south of Livengood. The team interfaced with the Denali Borough Mayor on access permit and public involvement and worked on bringing on more technical expertise in the area of geotechnical, geological hazards, and material engineering.

Environmental, Regulatory and Lands (ERL)

The ERL Team continued the permitting efforts to support the summer geotechnical program and cultural resource surveys, met with the National Park Service to discuss the Denali Park pipeline alignment alternative, and initiated efforts to support the project air permitting needs.

The following were high level ERL activities for August:

- Finalize the air permitting timeline for inclusion into the AGDC Master Schedule.



- Develop a detailed schedule for ERL activities and related project linkages for the AGDC Master Schedule.
- Initiate the State of Alaska right-of-way lease amendment process to include lands required for the gas conditioning facility and to make changes related to the passage of House Bill 4.
- Continue the title verification efforts to support the right-of-way certification process.
- Continue to provide permitting support for the geotechnical field program.

Public Affairs

- On August 15, Joe Dubler, Vice President and CFO, presented a tariff and project update to the ASAP Community Advisory Council (CAC) in Fairbanks at the City Office.
- On August 20, Frank Richards, P.E., Pipeline Project Manager and Government Affairs, presented a project update to the Alaska Railroad Executive Team. On August 28, Mr. Richards, gave a project update to representatives from the Pipeline and Hazardous Materials Safety Administration (PHMSA) Office. On August 30, Mr. Richards presented to the Department of Transportation (DOT).
- The Public Affairs team registered to attend and host an ASAP booth at the 2013 Alaska Federation of Natives (AFN) convention in Fairbanks in October.

Thank you for your continued support and interest in the work performed on the ASAP project. If you have any questions or would like to receive more information regarding the contents of this report, or any other activity within AGDC, please contact 907.330.6300 or visit www.agdc.us.

Respectfully submitted,



Daniel R. Fauske
President, Alaska Gasline Development Corporation

cc: Honorable Sean Parnell, Governor
Honorable Mead Treadwell, Lieutenant Governor
State of Alaska Commissioners
AGDC Board Members

